

GEG CONSTRUCTION, INC

53 Turnbull Street

Springfield, MA 01104

Phone/Fax# 413-543-6002

Email: gegconst04@msn.com

GEG Construction is proud to be an AA/EOE Company

ORCHARD LANE INFRASTRUCTURE IMPROVEMENTS PROJECT

CONSTRUCTION SCHEDULE

Week 1: 7/6/20 to 7/10/20

- Install straw wattles
- Install temporary water by-pass

Week 2: 7/13/20 to 7/17/20

- Tie in at Gardner Road
- Install water main Sta.6+00

Week 3: 7/20/20 to 7/24/20

- Install water main Sta.13+50

Week 4: 7/27/20 to 7/31/2020

- Finish water main
- Begin drainage

Week 5: 8/3/20 to 8/7/2020

- Finish drainage

Week 6: 8/10/20 to 8/14/2020

- Install water services

Week 7: 8/17/20 to 8/21/2020

- Reclaim
- Grade Road

Week 8: 8/24/20 to 8/28/2020

- Pave road base
- Pave driveway binder

Week 9: 8/31/20 to 9/4/2020

- Install guard rail
- Raise covers
- Install bituminous curb

GEG CONSTRUCTION, INC

53 Turnbull Street

Springfield, MA 01104

Phone/Fax# 413-543-6002

Email: gegconst04@msn.com

GEG Construction is proud to be an AA/EOE Company

ORCHARD LANE INFRASTRUCTURE IMPROVEMENTS PROJECT

CONSTRUCTION SCHEDULE

Week 10: 9/7/20 to 9/11/2020

- Mill Intersection
- Pave top course

Week 11: 9/14/20 to 9/18/2020

- Pave driveways top's
- Loam and seed

Week 12: 9/21/20 to 9/25/2020

- Clean up
- Demobilize